



## Northern Tioga School District – Athletic Improvements

Project Schedule 5433-003

Issued 2.10.2025

<del>10/19/2024</del>	<del>Notice to Proceed</del>
<del>10/28/2024</del>	<del>Design kick off meeting with School District</del>
<del>Week of 10/30/2024</del>	<del>Begin Field Survey</del>
<del>Week of 11/11/2024</del>	<del>Complete Field Survey</del>
<del>Week of 12/9/2024</del>	<del>Submit Renderings to school County Pre-application meeting Conservation District Pre-application meeting Municipal Pre-application meetings</del>
<del>Week of 12/23/2024</del>	<del>Complete Wetland delineation (clearances/weather permitting)</del>
<del>1/6/2025</del>	<del>Geotechnical drilling at Cowanesque Valley</del>
<del>1/7/2025</del>	<del>Geotechnical drilling at Williamson</del>
<del>2/3/2025</del>	<del>Submit progress Civil permit drawings for school's review</del>
<del>2/10/2025</del>	<del>Finalize bleacher capacity needs</del>
2/14/2025	Submit Civil permit drawings and SW narrative to school for review
2/17/2025	Submit Land Development and NPDES permit packages
2/24/2025	Internal 60% building permit submission
3/10/2025	Receive LD and NPDES review comments
3/17/2025	Internal 90% building permit submission
3/24/2025	Resubmit Land Development and NPDES permit packages Confirm Building Permit drawings with school
4/8/2025	Complete Construction Documents and Building Permit Documents



4/11/2025	Issue for Bidding
Week of 4/14/2025	Receive NPDES review comments
Week of 4/28/2025	Resubmit NPDES permit package
5/8/2025	Open Bids
5/12/2025	NPDES permit approval and LD permit approval
5/12/2025	Notice of Award
6/2/2025	Notice to Proceed
4/1/2026	Substantial Completion
6/1/2026	Final Completion